Sapience
Consultants and Engineers
ing, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Name of Work Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03), BBMP, Bangalore.

Name of Client : **Executive Engineer,** RR Nagar Division,BBMP, Bangalore.

Contractor/Agency : **Sri. H B Rajendra,** Contractor, Bangalore.

Total Cost : Rs. 675.53 Lakhs

Date of Inspection : 30.06.2021

Status of Bill : 3rd and part Bill

In the Presence of : (a) **Assistant Engineer ,** BBMP, Bangalore.

: (b) **Mr. Abhilash,** Engineer M/S Sapience Consultants and Engineers, Bangalore

Sl.No	Description of the Item	Unit	Qty		Comments / observations
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)as per the direction of Engineer in charge	Sqm	10727.5	:	Work done up to the billed quantity and Quality is satisfactory
2	Excavation for road, drains and similar works Earthwork excavation by manual means in ordinary soil	Cum	4655.47	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per	Sqm	6279.2	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to	Cum	14678.4	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down	Cum	506.715	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour,	Sqm	2075.8	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

SAPIENCE CONSULTANTS

Scanned with CamScanner

sapience
Consultants and Engineers
(Engg. Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Sl.No	Description of the Item	Unit	Qty		Comments / observations
7	Removing and resetting of kerb stones.as per the direction of Engineer in charge	Rmt	4773.67	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC	Sqm	5712	:	Work done up to the billed quantity and Quality is satisfactory
9	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded	Cum	1018.96	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix	Cum	1171.8	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such	Sqm	5094.8	:	Work done up to the billed quantity and Quality is satisfactory
12	Cleaning the existing black topped surface with brooms, soft brushes	Sqm	35068.4	:	Work done up to the billed quantity and Quality is satisfactory
13	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5	Sqm	79255.8	:	Work done up to the billed quantity and Quality is satisfactory
14	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading,	Cum	2481.87	:	Work done up to the billed quantity and Quality is satisfactory
15	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with	Cum	1785.31	:	Work done up to the billed quantity and Quality is satisfactory
16	Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and	Cum	1528.44	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner